

GENERAL NOTES				
1) 28 DAY (MPa)		0		
2) STRIPPING (Min)		0		
3) WEIGHT (KGS)		24822		
4) AIR CONTENT (MIN)		4% TO 7%		
5) MIN COVER		25 mm		
CLASS		F2		
7) CONCRETE VOLUME (yd³)		6.05		
CHARACTER	B	T	E	FINISH/NOTES
TROWEL SIDE				SCREED
FORM SIDE				
END 1				
END 2				
SIDE A				
SIDE B				
BILL OF MATERIALS				
MARK No.	DESCRIPTION			QTY.
P-205	12000LB FORGED ANCHOR			4
GT75-686	75Ø x 686 GROUT TUBE			2
GT75-1219	75Ø x 1219 GROUT TUBE			8
GT76-254	76Øx254mm G.TUBE			6
GT100-1219	100Øx1219 GROUT TUBE			1
P-300	19Ø INSERT (NC)			5
P-602	13PL. W/STUD			1
SP15-457	15Mx457 WILLIAMS SPL			2
SP25-1067	SP25Mx1067 WILLIAMS S			8
SP30-1219	30Mx1219 WILLIAMS SPL			1
CNDT	19MM CONDUIT			1
EB-S-PL	Single Plastic Electr			1
NO.	DATE	DESCRIPTION	BY	
STUBBE'S PRECAST				
PROJECT:				
PAISLEY TOWER				
PROJECT CODE:		PAINT CODE:		UNITS REQD.:
PTR				1
DRAWN BY:		DATE:		SCALE:
		03.10.2026		AS SHOWN
ENGINEER:		DATE:		FILE:
PROJECT No:			PIECE MARK:	
P22-132			W10-175	
			PAGE - 1	

